

STERRAD® 100S SYSTEM PLANNED MAINTENANCE ACTIVITIES PERFORMED DURING PM



DESCRIPTION	PM1	PM2
Door and Chamber Temperature Test	\checkmark	\checkmark
Compressor Pressure Switch Test	$\overline{\checkmark}$	$\overline{\checkmark}$
Plasma Check Leak Back Test	\checkmark	\checkmark
Plasma Test	$\overline{\checkmark}$	$\overline{\checkmark}$
Replace Vacuum Pump Oil	\checkmark	\checkmark
Vacuum Pump Flush	$\overline{\checkmark}$	$\overline{\checkmark}$
Replace the Exhaust Filter	\checkmark	\checkmark
Check Date and Time	$\overline{\checkmark}$	$\sqrt{}$
Reset PM Counter	\checkmark	\checkmark
Replace Vaporizer Plate	$\overline{\checkmark}$	$\sqrt{}$
Drain the Air Storage Tank	\checkmark	$\sqrt{}$
Drain Moisture Trap Bowl	$\overline{\checkmark}$	$\sqrt{}$
Door Safety Reversal	\checkmark	\checkmark
Replace Door O-Ring		$\sqrt{}$
Replace Catalytic Converter		\checkmark
Replace Chamber Plastics		$\sqrt{}$
Replace HEPA Filter		\checkmark
Cassette Test		$\sqrt{}$
Pressure Test		\checkmark





